Baba Nagar

55

	Main Road									
	0.00	15.00	1	15.00	6.7+6.6/2	0.04	3.99			
	15.00	30.00	1	15.00	6.6+6.4/2	0.04	3.90			
	30.00	45.00	1	15.00	6.4+7.5/2	0.04	4.17			
	45.00	60.00	1	15.00	7.5+7.3/2	0.04	4.44			
	60.00	75.00	1	15.00	7.3+7.1/2	0.04	4.32			
	75.00	90.00	1	15.00	7.1+7.1/2	0.04	4.26			
	90.00	105.00	1	15.00	7.1+6.4/2	0.04	4.05			
	105.00	120.00	1	15.00	6.4+6.9/2	0.04	3.99			
	120.00	135.00	1	15.00	6.9+6.8/2	0.04	4.11			
	135.00	150.00	1	15.00	6.8+6.9/2	0.04	4.11			
	150.00	165.00	1	15.00	6.9+7/2	0.04	4.17			
	165.00	180.00	1	15.00	7+6.6/2	0.04	4.08			
	180.00	195.00	1	15.00	6.6+7.2/2	0.04	4.14			
	195.00	210.00	1	15.00	7.2+7.1/2	0.04	4.29			
	210.00	225.00	1	15.00	7.1+6.6/2	0.04	4.11			
	225.00	240.00	1	15.00	6.6+6.5/2	0.04	3.93			
	240.00	255.00	1	15.00	6.5+6.6/2	0.04	3.93			
	255.00	270.00	1	15.00	6.6+6.6/2	0.04	3.96			
	270.00	285.00	1	15.00	6.6+6.6/2	0.04	3.96			
	285.00	300.00	1	15.00	6.6+5.8/2	0.04	3.72			
	300.00	315.00	1	15.00	5.8+6.6/2	0.04	3.72			
	315.00	330.00	1	15.00	6.6+6/2	0.04	3.78			
	330.00	345.00	1	15.00	6+6.6/2	0.04	3.78			
	345.00	360.00	1	15.00	6.6+6.7/2	0.04	3.99			
	360.00	375.00	1	15.00	6.7+6.7/2	0.04	4.02			
	375.00	390.00	1	15.00	6.7+6.5/2	0.04	3.96			
	390.00	400.00	1	10.00	6.5+6.8/2	0.04	2.66			
	Noor Nagar									
	Main Road									
	0.00	15.00	1	15.00	7.2+7.5/2	0.04	4.41			
	15.00	30.00	1	15.00	7.5+7.1/2	0.04	4.38			
	30.00	45.00	1	15.00	7.1+7.5/2	0.04	4.38			
	45.00	60.00	1	15.00	7.5+7.8/2	0.04	4.59			
	60.00	75.00	1	15.00	7.8+7/2	0.04	4.44			
	75.00	90.00	1	15.00	7+7.8/2	0.04	4.44			
	90.00	105.00	1	15.00	7.8+7.8/2	0.04	4.68			
	105.00	120.00	1	15.00	7.8+6.9/2	0.04	4.41			
	120.00	135.00	1	15.00	6.9+7.45/2	0.04	4.31			
	135.00	150.00	1	15.00	7.45+7.4/2	0.04	4.46			
	150.00	160.00	1	10.00	7.4+7.6/2	0.04	3.00			
	160.00	175.00	1	15.00	7.6+7.5/2	0.04	4.53			
	175.00	190.00	1	15.00	7.5+7.6/2	0.04	4.53			
	190.00	205.00	1	15.00	7.6+7.7/2	0.04	4.59			

128.79

297.42

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

c/f 297.47

	205.00	211.00	1	6.00	7.7+6.7/2	0.04	1.73			
	Dwaraka nagar main road									
	0.00	29.00	1	29.00	6.6+4.1/2	0.04	6.21			
	29.00	37.50	1	8.50	4.1+4/2	0.04	1.38			
	37.50	54.10	1	16.60	3.8+4.4/2	0.04	2.72			
	54.10	100.00	1	45.90	4.4+4.2/2	0.04	7.89			
	100.00	130.00	1	30.00	4.35+4.5/2	0.04	5.31			
	130.00	160.00	1	30.00	4.5+4.5/2	0.04	5.40			
	160.00	179.00	1	19.00	4.5+4.3/2	0.04	3.34			
	Srinivasa Garden									
	1st Cross Road									
	0.00	15.00	1	15.00	6.3+6.5/2	0.04	3.84			
	15.00	30.00	1	15.00	6.5+6/2	0.04	3.75			
	30.00	45.00	1	15.00	6+6.3/2	0.04	3.69			
	45.00	60.00	1	15.00	6.3+6.4/2	0.04	3.81			
	60.00	75.00	1	15.00	6.4+6.3/2	0.04	3.81			
	75.00	90.00	1	15.00	6.3+6.3/2	0.04	3.78			
	90.00	105.00	1	15.00	6.3+6.4/2	0.04	3.81			
	Deduction		-1	1.00	1+1/2	0.04	-0.04			
	105.00	120.00	1	15.00	6.4+6.3/2	0.04	3.81			
	120.00	135.00	1	15.00	6.3+6.2/2	0.04	3.75			
	135.00	150.00	1	15.00	6.2+6.2/2	0.04	3.72			
	150.00	165.00	1	15.00	6.2+6.5/2	0.04	3.81			
	165.00	180.00	1	15.00	6.5+6.2/2	0.04	3.81			
	180.00	195.00	1	15.00	6.2+6.5/2	0.04	3.81			
	195.00	210.00	1	15.00	6.5+6.5/2	0.04	3.90			
	210.00	225.00	1	15.00	6.5+6.5/2	0.04	3.90			
	225.00	234.00	1	9.00	6.5+6.3/2	0.04	2.30			
	234.00	249.00	1	15.00	4.9+5.1/2	0.04	3.00			
	249.00	265.50	1	16.50	5.1+5.4/2	0.04	3.47			
	2nd Cross Road									
	0.00	15.00	1	15.00	5.6+6.2/2	0.04	3.54			
	15.00	30.00	1	15.00	6.2+6.1/2	0.04	3.69			
	30.00	45.00	1	15.00	6.1+6.2/2	0.04	3.69			
	45.00	60.00	1	15.00	6.2+5.5/2	0.04	3.51			
	60.00	75.00	1	15.00	5.5+6.2/2	0.04	3.51			
	75.00	90.00	1	15.00	6.2+6.1/2	0.04	3.69			
	90.00	105.00	1	15.00	6.1+6.2/2	0.04	3.69			
	105.00	120.00	1	15.00	6.2+6/2	0.04	3.66			
	Deduction		-1	1.20	0.5+0.5/2	0.04	-0.02			
	120.00	135.00	1	15.00	6+6.2/2	0.04	3.66			
	Deduction		-1	0.90	0.6+0.6/2	0.04	-0.02			
	135.00	150.00	1	15.00	6.2+6.3/2	0.04	3.75			
	150.00	165.00	1	15.00	6.3+6.1/2	0.04	3.72			

937.24

TELJU CONSULTANTS

	165.00	181.30	1	16.30	6.1+6.2/2	0.04	4.01				57
	Patch		1	1.20	1+1/2	0.04	0.05				
			1	2.30	1.8+1.8/2	0.04	0.17				
	Thirumenhalli Road										
	0.00	15.00	1	15.00	6.7+7.3/2	0.04	4.20				
	Deduction		-1	1.20	0.9+0.9/2	0.04	-0.04				
	Deduction		-1	0.50	0.5+0.5/2	0.04	-0.01				
	15.00	30.00	1	15.00	7.3+7.7/2	0.04	4.50				
	Deduction		-1	3.00	0.5+0.5/2	0.04	-0.06				
	Deduction		-1	0.60	0.6+0.6/2	0.04	-0.01				
	30.00	45.00	1	15.00	7.7+7.7/2	0.04	4.62				
	Deduction		-1	4.20	2.1+2.1/2	0.04	-0.35				
	Deduction		-1	0.60	0.6+0.6/2	0.04	-0.01				
	45.00	60.00	1	15.00	7.7+8.4/2	0.04	4.83				
	Deduction		-2	0.50	0.5+0.5/2	0.04	-0.02				
	60.00	75.00	1	15.00	8.4+8.6/2	0.04	5.10				
	Deduction		-1	3.00	0.5+0.5/2	0.04	-0.06				
	Deduction		-1	1.20	1.8+1.8/2	0.04	-0.09				
	75.00	90.00	1	15.00	8.6+8.5/2	0.04	5.13				
	Deduction		-2	0.50	0.5+0.5/2	0.04	-0.02				
	90.00	105.00	1	15.00	8.5+8.9/2	0.04	5.22				
	Deduction		-3	0.50	0.5+0.5/2	0.04	-0.03				
	105.00	120.00	1	15.00	8.9+8.6/2	0.04	5.25				
	Deduction		-3	0.50	0.5+0.5/2	0.04	-0.03				
	Deduction		-3	0.60	0.9+0.9/2	0.04	-0.06				
	120.00	135.00	1	15.00	8.6+8.3/2	0.04	5.07				
	Deduction		-1	0.90	0.9+0.9/2	0.04	-0.03				
	135.00	150.00	1	15.00	8.3+8.6/2	0.04	5.07				
	Deduction		-1	0.90	0.6+0.6/2	0.04	-0.02				
	150.00	165.00	1	15.00	8.6+7.7/2	0.04	4.89				
	165.00	180.00	1	15.00	7.7+8.2/2	0.04	4.77				
	Deduction		-1	0.60	0.9+0.9/2	0.04	-0.02				
	180.00	195.00	1	15.00	8.2+7.7/2	0.04	4.77				
	Deduction		-1	3.00	0.6+0.6/2	0.04	-0.07				
	195.00	210.00	1	15.00	7.7+7.5/2	0.04	4.56				
	Deduction		-1	0.60	0.9+0.9/2	0.04	-0.02				
	210.00	225.00	1	15.00	7.5+7.3/2	0.04	4.44				
	225.00	240.00	1	15.00	7.3+6.8/2	0.04	4.23				
	240.00	255.00	1	15.00	6.8+7.3/2	0.04	4.23				
	Deduction		-3	0.60	0.9+0.9/2	0.04	-0.06				
	255.00	270.00	1	15.00	7.3+6.7/2	0.04	4.20				
	270.00	285.00	1	15.00	6.7+5.9/2	0.04	3.78				
	Deduction		-1	0.60	0.9+0.9/2	0.04	-0.02				
	285.00	300.00	1	15.00	5.9+5.8/2	0.04	3.51				

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

TRIDENT CONSULTANTS

	Deduction		-2	0.60	0.9+0.9/2	0.04	-0.04				
	300.00	315.00	1	15.00	5.8+6.7/2	0.04	3.75				
	Deduction		-4	0.60	0.9+0.9/2	0.04	-0.09				
	315.00	330.00	1	15.00	6.7+6.8/2	0.04	4.05				
	Deduction		-1	1.00	1+1/2	0.04	-0.04				
	330.00	345.00	1	15.00	6.8+7.6/2	0.04	4.32				
	345.00	360.00	1	15.00	7.6+5.9/2	0.04	4.05				
	360.00	375.00	1	15.00	5.9+5/2	0.04	3.27				
	375.00	390.00	1	15.00	5+7.2/2	0.04	3.66				
	390.00	405.00	1	15.00	7.2+7.6/2	0.04	4.44				
	405.00	420.00	1	15.00	7.6+7/2	0.04	4.38				
	420.00	424.60	1	4.60	7+5.3/2	0.04	1.13				
	SLV Greens Appartment Road										
	0.00	15.00	1	15.00	7.1+6.7/2	0.04	4.14				
	Deduction		-1	1.20	0.9+0.9/2	0.04	-0.04				
	15.00	30.00	1	15.00	6.7+6.3/2	0.04	3.90				
	Deduction		-1	1.20	0.9+0.9/2	0.04	-0.04				
	Deduction		-1	1.20	2.2+2.2/2	0.04	-0.11				
	30.00	45.00	1	15.00	6.3+4.7/2	0.04	3.30				
	45.00	60.00	1	15.00	4.7+4.6/2	0.04	2.79				
	60.00	75.00	1	15.00	4.6+4.6/2	0.04	2.76				
	75.00	81.20	1	6.20	6.5+6.5/2	0.04	1.61				
	Noor Nagar Main Road										
	0.00	15.00	1	15.00	7.2+6.4/2	0.04	4.08				
	15.00	30.00	1	15.00	6.4+6.7/2	0.04	3.93				
	Deduction		-1	3.20	0.5+0.5/2	0.04	-0.06				
	30.00	45.00	1	15.00	6.7+6.6/2	0.04	3.99				
	Deduction		-2	0.50	0.5+0.5/2	0.04	-0.02				
	45.00	60.00	1	15.00	6.6+7.2/2	0.04	4.14				
	Deduction		-1	0.60	0.9+0.9/2	0.04	-0.02				
	60.00	75.00	1	15.00	7.2+6.6/2	0.04	4.14				
	Deduction		-1	0.60	0.9+0.9/2	0.04	-0.02				
	75.00	90.00	1	15.00	6.6+6.6/2	0.04	3.96				
	90.00	105.00	1	15.00	6.6+6.9/2	0.04	4.05				
	Deduction		-2	0.60	0.9+0.9/2	0.04	-0.04				
	105.00	112.40	1	7.40	6.9+7.4/2	0.04	2.12				
					Total Qty Work done		**614.20**	**8033.98**	**4934496.22**	**Cum**	

522-78

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

TEJUS CONSULTANTS

4934470=00

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Item No:	17								
Item Name:	KSRRB M200-24. Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials upto a lead of 1000 metrers, stacking serviceable and unserviceable materials seperately complete as per specifications. MORTH Specification No. 202.(I No-18.47,P No-140)								
Measurement recorded on:									
SL NO	CHAINAGE Land Mark	NO	L (m)	Avg B (m)	D (m)	QTY		4047.19	REMARKS
	Quantity Vide Premeasurements Page No-(46+48)					**441.93**	**6835.72**	**3020904.61**	**Cum**
							95.80		

Item No:	18								
Item Name:	KSRRB M600-1.Providing and Constructing dry lean cement concrete mix CC 1:5:10 base with OPC 25mm and down size graded granite metal coarse aggregate at 0.86cum and fine aggregates @0.58cum over a prepared sub-base, coarse and fine aggregate conforming to IS: 383-2016,aggregate cement ratio not to exceed 15:1, Aggregate gradation after blending to be as per Table 600-1,optimum moisture content to be determined during trial length construction, concrete strength not to be less than 10 Mpa at 7 days, mixed in a batching plant, transported to site, laid with a paver, compacting with 8-10 tonnes vibratory roller, finishing and curing complete as per specifications. Clause 601of MORTH V Revision and IS 456 Table-5, with OPC at 150 kg/cum and coarse aggregate 0.86cum, fine aggregate 0.58cum using Concrete Batch mix Plant at 75 cum/hr capacity with Slip form paver with electronic sensor. (P.No-174,I No-22.1.1)								
Measurement recorded on:									
SL NO	CHAINAGE Land Mark	NO	L (m)	Avg B (m)	D (m)	QTY			REMARKS
	Quantity Vide Premeasurements Page No-(49+51)					**492.72**	**3368.87**	**1659898.26**	**Cum**

Item No:	19								
Item Name:	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 with OPC at 360 kg/cum and coarse aggregate 0.69cum, fine aggregate 0.46cum. over a prepared base with OPC coarse aggregate at 0.69 cum, fine aggregates at 0.46 cum,Coarse and fine aggregate conforming to IS:383-2016, with Superplastizer at 3 lts conforming to IS 9103-2008. mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). & Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished with floaters in a continuous operation including provision of contraction, expansion, construction and longitudinal joints,including groove cutting charges, joint filler, separation membrane of impermiable plastic sheet of 125 micron, sealant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades, textured with texturing machine, and curing including cost of all materials, labour,hire charges of machineries,all lead & lift charges etc., complete as per specifications. (P.No-176,I No-22.6.1)								
Premeasurement recorded on:				30/5/2022, 2/06/22, 8/06/22 & 17/06/2022					
SL NO	CHAINAGE Land Mark	NO	L (m)	Avg B (m)	D (m)	QTY			REMARKS
	Cement Concrete Roads								
	Dwarakanagar Main Road								
	0.00	15.00	1	15.00	4.8+4.2/2	0.15	10.13		
	15.00	30.00	1	15.00	4.2+3.8/2	0.15	9.00		
	30.00	45.00	1	15.00	3.8+5.3/2	0.15	10.24		
	45.00	60.00	1	15.00	5.3+5.7/2	0.15	12.38		
	60.00	75.00	1	15.00	5.7+5.7/2	0.15	12.83		
	75.00	81.00	1	6.00	5.7+3.9/2	0.15	4.32		
	Chokkanalli Main Road (CC Road)								
	0.00	15.00	1	15.00	3.8+4.3/2	0.15	9.11		
	15.00	31.40	1	16.40	4.3+4.1/2	0.15	10.33		
	31.40	40.00	1	8.60	4.1+4.7/2	0.15	5.68		

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

84.40

	40.00	62.50	1	22.50	3.6+3.85/2	0.15	12.57				
	Noor Nagar CC Road 1st A cross										
	0.00	15.00	1	15.00	4+4/2	0.15	9.00				
	15.00	23.50	1	8.50	4+4.1/2	0.15	5.16				
	23.50	38.50	1	15.00	4.1+4.1/2	0.15	9.23				
	38.50	55.00	1	16.50	4.1+3.5/2	0.15	9.41				
	Noor Nagar CC Road 1st B Cross										
	0.00	15.00	1	15.00	5+5/2	0.15	11.25				
	15.00	34.00	1	19.00	5+5.1/2	0.15	14.39				
	Noor Nagar CC Road 2nd A Cross										
	0.00	15.00	1	15.00	3.8+3.9/2	0.15	8.66				
	15.00	36.90	1	21.90	3.9+4.2/2	0.15	13.30				
	Noor Nagar CC Road 2nd B cross										
	0.00	15.00	1	15.00	3.8+3.2/2	0.15	7.88				
	15.00	33.70	1	18.70	3.2+4/2	0.15	10.10				
	Noor Nagar CC Road 3rd A cross										
	0.00	15.00	1	15.00	3.6+3.8/2	0.15	8.33				
	15.00	35.00	1	20.00	3.8+4/2	0.15	11.70				
	Noor Nagar CC Road 3rd B Cross										
	0.00	15.00	1	15.00	3.7+3.8/2	0.15	8.44				
	15.00	34.10	1	19.10	3.8+3.7/2	0.15	10.74				
	Noor Nagar CC Road 4th A Cross										
	0.00	15.00	1	15.00	4.45+3.4/2	0.15	8.83				
	15.00	30.00	1	15.00	3.4+3.4/2	0.15	7.65				
	30.00	37.00	1	7.00	3.4+3.5/2	0.15	3.62				
	Noor Nagar CC Road 4th B Cross										
	0.00	15.00	1	15.00	4+3.4/2	0.15	8.33				
	15.00	33.50	1	18.50	3.4+3.7/2	0.15	9.85				
	Noor Nagar CC Road 5th A Croos										
	0.00	15.00	1	15.00	4.5+4.2/2	0.15	9.79				
	15.00	30.00	1	15.00	4.2+4.6/2	0.15	9.90				
	Noor Nagar CC Road 5th B coss										
	0.00	15.00	1	15.00	4.7+4.5/2	0.15	10.35				
	15.00	30.00	1	15.00	4.5+4.7/2	0.15	10.35				
	30.00	34.50	1	4.50	4.7+4.7/2	0.15	3.17				
	Noor Nagar CC Road 6th A Cross										
	0.00	15.00	1	15.00	5.1+4.7/2	0.15	11.03				
	15.00	30.00	1	15.00	4.7+4.2/2	0.15	10.01				
	30.00	37.20	1	7.20	4.2+3.7/2	0.15	4.27				
	Noor Nagar CC Road 6th B cross										
	0.00	15.00	1	15.00	4.4+4.5/2	0.15	10.01				
	15.00	34.50	1	19.50	4.5+4.5/2	0.15	13.16				
	Noor Nagar CC Road 7th A Cross										
	0.00	15.00	1	15.00	4.5+4.6/2	0.15	10.24				

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92